

Sl. No.	Name	Grant per mensem			D. A.
		Rs.	a.	p.	
61	Vedapatasala, Pavagada	10
62	Do Holavanahalli	25
63	Do Tiptur (for Lingayets)	20
64	Do Chindambaraswamy, Gubbi	50
65	Do Brahmana Vidyartaimandiram, Tumkur.	20
66	Vedapatasala at Kodandeswara mutt, Hebbur, Tumkur Taluk.	15
67	Do at Srirangapatna	15
68	Do Nagamangala	10
69	Do Bellur	10
70	Prabandha Classes at Srirangapatna	5
71	Vedapatasala at Sri Vyasarajapur	15
72	Do Chilkunda	15
73	Do Late Basti Guttappa's Jaina Siddantha Vidyalaya, Saligrama.	20
74	Jyothisha Patasala attached to Sri K. S. S. Veerasaiva Sanskrit Patasala, Mysore, for Lingayets.	75
75	Jaina Vedapatasala, Sravanabelagola	60
76	Vedapatasala, Belur	30
77	Do Gorur	10
78	Do at Thalakayala Koppa, Sorab Taluk	25
79	Do at Kyadaladsara, Sagar Taluk	25
80	Yajurveda Patasala at Sri Bhimeswaraswamy Temple, Shimoga.	25
81	Rigvedapatasala at the above temple	15
82	Sri Vidyaranya Vedapatasala at Hosahalli, Shimoga Taluk.	15
83	Vedapatasala at Hiremane, Sagar Taluk	15
84	Do at Chitaldrug	15
85	Do Challakere	10
86	Do Harihar	10
87	Purana service at Chitaldrug by <i>Asthana Mahavidwan</i> Ved. Br. Bhimasenacharya.	20
88	Vedapatasala, Viswanthapur	15
89	Sri Mahadappa's Vedapatasala at Birur for Lingayets.	20
90	Vedapatasala, Anegonda Agrahar, Sirigere	25

* Rent.

† These do not receive Grant-in-aid being Government Institutions.

Loans and Grants to Municipalities for Improvement Wo.ks.

Q.—166. Sri B. RACHIAH (Yelandur—Scheduled Castes).—

Will the Government be pleased to state :—

(a) the names of Municipalities which have received loans or grants, if any, for improving water supply, drainage works and other improvement works for the last two years (the exact

amount received may be given against each Municipality);

(b) the amount deposited to the credit of P. W. Department by each Municipality for execution of work;

(c) the progress made so far in execution?

A.—Sri T. CHANNIAH (Minister for Public Health and Local Self-Government).—

(a), (b) and (c) Please see Statements given below :—

(SRI T. CHANNIAH.)

Replies to Question 166.

Regarding the names of Municipalities which have received loans or grants if any for improving water supply, drainage works and other improvement works for the last two years (the exact amount received may be given against each Municipality); (b) the amount deposited to the credit of P. W. Department by each Municipality for execution of work; (c) The progress made so far in execution.

Names of Municipalities	(a) The names of Municipalities which have received loans, grants if any for improving Water Supply, Drainage Works and other improvement Works for the last two years (the exact amount received against each Municipality)	(b) The amount deposited to the credit of P. W. Department by each Municipality for execution of work						(c) The progress made so far in execution
		Grant				Loan		
		1952-53	1953-54	1952-53	1953-54	1952-53	1953-54	
1	2	3	4	5	6	7		
BANGALORE DISTRICT								
Anekal	(a) Construction of Kalyani	1,274	Work exempted by the Municipality	
	(b) Town Improvement Works	5,000	Do	
	(c) Improvement of Water Works	20,000	..	20,000	The work is completed	
	(d) Town Improvement Works	20,000	The work is taken up by the Municipal agency and the progress not intimated.	
Dodballapur	(a) Town Improvement Works	2,000	1,22,328	..	Do	
	(b) Improvement of Water Supply	1,22,328	..	The work is in progress and an outlay of Rs. 1,61,528 has been incurred.	
Sarjapura	(a) Town Improvement Works	2,000	The work is taken up by the Municipal agency and the progress not intimated.	
	(b) Construction of Vegetable Market (Local Development Works),	..	Grant by P. W. Comn. 2,000 Grant by State Govt. 1,000	Do	
Ramanagaram	(c) Improvement of Water Supply	50,000	The loan has been withdrawn	
	(a) Construction of a Slaughter House and a Mutton Stall.	4,300	8,600	Selection of site is under consideration	
	(b) Improvement of Water Supply	60,750	..	60,750	1,21,500 Work is under progress and an outlay of Rs. 37,658 has been incurred.	

Channapatna	(c) Drainage Works	..	2,000	The work is taken up by the Municipal agency and the progress not intimated.
	(a) Town Improvement Works	..	2,000	..	70,298	..	Do
	(b) Improvement of Water Supply	70,298	70,298	An expenditure of Rs. 1,94,362 has been incurred.
Devanhalli	(c) Construction of Vegetable Market.	24,257	24,257	Administrative sanction for the work has not yet been obtained.
	(a) Construction of Well	..	2,000	The work is taken up by the Municipal agency and the progress not intimated.
Vijayapura	(b) Town Improvement Works	..	2,000	18,000	Do
	(c) Improvement of Water Supply	Work is under progress
	(a) Town Improvement Works	..	2,000	Work taken up by the Municipal agency and progress not intimated
Magadi	(b) Do	2,000	Do
	(c) Tarring of Roads	5,000	Do
	(a) Town Improvement Work	..	2,000	8,000	Work is completed
	(b) Tarring of the Roads	..	6,000	Work taken up by the Municipal agency and progress not intimated
	(c) Town Improvement Work	5,000	Supply of machinery is awaited
Nelamangala	(a) Improvement of Water Supply	..	37,875	75,750	Work taken up by the Municipal agency and progress not intimated.
	(b) Town Improvement Work	..	2,000	Do
Thyamagondlu Kanakapura	(c) Improvement of Bus Stand	2,500	Do
	Town Improvement Work	..	2,000	Do
	(a) Town Improvement Work	..	5,000	Do
	(b) Improvement of Water Supply	1,00,000	..	1,00,000	Final sanction to the estimate is awaited
	(c) Drainage Works	62,543	..	Work taken up by the Municipal agency and progress not intimated.
Hosakote	(a) Town Improvement Work	..	2,000	Do
	(b) Tarring of the Road	..	4,000	Work is completed
	(c) Improvement of Water Supply	55,000	55,000	An outlay of Rs. 1,58,008 has been incurred.
Yelahanka	(a) Town Improvement Work	..	2,000	Work taken up by the Municipal agency and progress not intimated
	Do	2,000	The amount lapsed
Corporation of City of Bangalore.	(b) Improvement of Water Supply	15,000	Work is completed
	(a) Slum Improvement Work and Construction of Cheap Dwelling Houses at Gurappa Garden.	..	15,000	Do

(SRI T. CHANNIAH.)

Statement (contd).

(a) The names of Municipalities which have received loans, grants if any for improvement of Water Supply, Drainage Works and other improvement Works for the last two years (the exact amount received against each Municipality)

Names of Municipalities	Purpose	Grant						Loan		Department by each Municipality for execution of work	(c) The progress made so far in execution		
		1952-53			1953-54			1952-53				1953-54	
		3	4	5	6	7	8	9	10				
TUMKUR DISTRICT.													
Tumkur	(a) Slum clearance, etc.	..	*4,500 (L. D. Work)	* Png. Comn. 3,000 } Work executed by State Govt. 1,500 } the Municipal agency		
Gubbi	(b) Construction of Shishuvihar	*11,250 (L.D. Works)	* Png. Comn. 7,500 } Work commenced. State Govt. 3,750 }		
	(c) Improvement to Balanakatte	..	1,375	7,500	..	7,200	The work is in progress.		
	(a) Filling up of insanitary pits and slum clearance.	..	5,000	The work is under progress.		
Kunigal	(b) Water Supply Scheme	37,500	37,500	..	37,500	..	Two bore-wells have been sunk. Work is completed.		
	(a) Drainage Scheme	..	6,148	..	6,148	11,776	..	Construction of Bus Stand is nearing completion		
	(b) Work relating to Bus Stand	..	6,000	7,400	1st stage of water supply scheme is completed.		
Tiptur	(c) Water Supply Scheme	25,175	..	25,175	..	25,175	..	Construction of pump house is completed.		
	(a) Improvement of water supply	30,133	..	30,133	..	30,133	..	* Png. Comn. 2,400 } Further details not State Govt. 1,200 }		
	(b) Improvement of shandy maidan	*3,600 (L.D. Works)	* Png. Comn. 1,000 } Work is in progress. State Govt. 500 }		
Chiknaikanahalli	Do	Work is in progress and Bore-wells sunk.		
Turuvekere	(b) Improvement of water supply	15,000	..	37,500	..	37,500	4,950	..	Work is in progress.		
	(a) Drainage Work	..	4,950	Work commenced.		
	(a) Tarring of the main road	..	6,000	Work is in progress.		
Madhugiri	(b) Drainage Works	5,000	1st stage of work is nearing completion.		
Sira	(c) Improvement of water supply	37,500	37,500	..	37,500	..	An expenditure of 1,17,562 has been incurred, and first stage is completed.		
	(a) Improvement of water supply	1,17,900	..	1,17,900	2,35,800	..			

Koratagere Pavagada	(b) Improvement to Shandy Maidan	3,000	Works have been completed.
	(a) Drainage Works	Metal has been collected and further action is being taken.
	(a) Metalling of Roads
KOLAR DISTRICT.									
Kolar	(a) Water Supply Scheme	50,625	..	50,000	1,00,625	..	Work is under progress. An outlay of 1,75,165 has been incurred.
	(b) Town Improvement Works	12,500	..	15,000	..	30,000	Works under progress.
	(c) Drainage Work in congested areas.	*4,500 (L.D. Works)	* PIng. Comn. 3,000 State Govt. 1,500
Bangarpet	(a) Water Supply Scheme	93,750	..	9,100	93,750	..	Outlay incurred is 357
	(b) Improvement Works	9,100
	(c) Construction of Public Library	*4,500 (L.D. Works)	* PIng. Comn. 3,000 State Govt. 1,500
Mulbagal	(a) Water Supply Scheme	49,500	49,500	..	Work is in progress and an outlay of Rs. 8,765 has been incurred.
	(b) Drainage and other improvement Works.	2,500	..	3,000
Malur	(a) Improvement Works	2,500
	(b) Sinking of a well in Shandy Maidan.	*4,500 (L.D. Works)	* PIng. Comn. 2,000 State Govt. 1,000
Srinivasapur	(a) Water Supply Scheme	41,400	41,400	..	Sanctioned for the estimate not yet obtained.
	(b) Drainage and Improvement	3,400
	(c) Construction of Bus Stand	*4,500 (L.D. Works)	* PIng. Comn. 3,000 State Govt. 1,500
Chintamani Siddlaghatta	(a) Water Supply Scheme	62,500	62,500	..	Work not yet taken up.
	(a) Improvement and Drainage Works.	2,500	..	2,000
	(b) Drainage Works in congested areas.	*3,000 (L.D. Works)	* PIng. Comn. 2,000 State Govt. 1,000
Chickballapur	(a) Improvement of Water Supply	20,350	20,350	..	Work is under progress and an outlay of Rs. 9,336 has been incurred.
Gowribidanur	(b) Improvement on Drainage Works	850
	(a) Improvement of Water Supply	5,000	..	3,000	..	12,000	55,000	..	Work is under progress.
	(b) Improvement of Works	5,000	..	15,400	Work is under progress and an outlay of Rs. 44,859 is incurred.
Gudibanda	(c) Construction of a Nursery School.	*7,500 (L.D. works)	* PIng. Comn. 5,000 State Govt. 2,500
	(a) Improvement of Water Supply	5,000	..	50,000	55,000	..	Sanction for the estimate not yet obtained.
	(b) Improvement Works	5,000

(SRI T. CHANNIAH.)

Statement (contd.).

Names of Municipalities	(a) The names of Municipalities which have received loans, grants if any for improving Water Supply, Drainage Works and other improvement Works for the last two years (the exact amount received against each Municipality)	Grant					Loan		P. W. Department by each Municipality for execution of work	(c) The progress made so far in execution
		1952-53		1953-54		1952-53	1953-54			
		3	4	4	5	5	6	7		
1	2	3	4	4	5	5	6	7	8	
Bagepalli	(c) Construction of Bus Stand shelter. (a) Improvement of Water Supply (b) Improvement Works (c) Construction of Bus Stand shelter. 2,000	*3,000 (L.D. Works) .. *3,000 (L.D. works) 46,650 46,650	* PIng. Commn. 2,000 State Govt. 1,000 Work not yet taken up. .. * PIng. Commn. 2,000 State Govt. 1,000
Manchenahalli	(a) Improvement of Water Supply (b) Improvement Works	3,000 3,000	13,000	13,000
CHIKMAGALUR DISTRICT.										
Chikmagalur	(a) Improvement of water supply (b) Tarring of the main road and construction of drains in Adikarnataka colony. (c) Drainage works	.. 23,000	1,85,754	96,804	Work not yet taken up.
Kadur	(a) Improvement of water supply (b) Sinking of drinking water wells in Adikarnataka colony.	*7,500 (L.D. Works) 1,50,000	* PIng. Commn. 5,000 State Govt. 2,500 Work is under progress and an outlay of Rs. 1,48,848 has been incurred.
Birur	(a) Town Improvement works, Formation of circles and construction of stalls. (b) Harnessing of bore-wells and improvement of water supply. (c) Sinking of drinking water wells in Adikarnataka colony.	10,000 22,000	*5,400 (L.D. Works) 4,170	.. 43,000	10,000 65,000	An outlay of Rs. 16,396 is incurred towards bore-wells. * PIng. Commn. 3,750 State Govt. 1,875

Tarikere	..	(a) Water supply scheme	45,000	50,000	1,90,450	Work is under progress.
Ajjampur	..	(a) Improvement of roads and drains	..	1,000	2,000
	..	(b) Improvement of water supply	41,500	..	41,500	Work not yet taken up.
	..	(c) Construction of a veterinary dispensary and a high level cause-way.	*6,225	* Plng. Comm. 4,150 State Govt. 2,075
N. R. Pura	..	(a) Sinking of drinking water wells	10,400	An outlay of Rs. 4,956 has been incurred
	..	(b) Improvement to Mandagadd square and repairs to roads.	..	4,000	Scheme deferred.
	..	(c) Construction of a Maternity Ward.	*4,100 (L.D. Works)
Koppa	..	(a) Water Supply	..	67,265	37,250	..	1,49,000	An outlay of Rs. 4,976 is incurred.
Sringeri	..	(a) Water Supply	45,000	..	45,000	An outlay of Rs. 15,360 is incurred and the work is under progress.
	..	(b) Drainage Works	..	12,000	10,900	Sanction for the estimate not yet obtained.
	..	(c) Health and Sanitary arrangements during Shanti celebrations during April 1953.	760	Outlay of 3,194 is incurred.
	..	(d) Construction of a Town Hall	10,000
	..	(e) Construction of a culvert	*2,250 (L.D. Works)
Mudigere	..	(a) Improvement of water supply	27,750	..	27,750	Technical sanction of estimate is under consideration.
	..	(b) Repairs to roads	..	2,000	* Plng. Comm. 1,500 State Govt. 750
	..	(c) Construction of culverts and drains.	*6,600 (L.D. Works)	* Plng. Comm. 4,400 State Govt. 2,200
CHITALDRUG DISTRICT.								
Chitaldrug	..	(a) Water supply scheme	1,00,750	An outlay of Rs. 20,212-8-0 is incurred.
Challakere	..	(b) Improvement on drainage works	..	5,000	31,000	An outlay of Rs. 3,777-11-0 is incurred.
Molakalmuru	..	(a) Water supply scheme	40,000	An outlay of Rs. 43,766-0-0 is incurred.
	..	(a) Do	50,000	and the work is nearing completion.
Harihara	..	(a) Do	28,575	The entire amount has been spent.
	..	(b) Improvement work in Adidra-vida colony.	..	10,350
	..	(c) Construction of Nursery school	* 7,135 (L.D. Works)	* Plng. Comm. 4,750 State Govt. 2,375
Naikanahatti	..	(a) Improvement of water supply	50,000
	..	(b) Improvement of roads	..	1,410	* Plng. Comm. 5,000 State Govt. 2,500
	..	(c) Drainage works	*7,500 (L.D. Works)

(SRI T. CHANNIAH.)

Statement (contd.).

(a) The names of Municipalities which have received loans, grants if any for improving Water Supply, Drainage Works and other improvement Works for the last two years (the exact amount received against each Municipality)

Names of
Municipalities

Names of Municipalities	Purpose	Grant				Loan		(b) The amount deposited to the credit of P. W. Department by each Municipality for execution of work	(c) The progress made so far in execution
		1952-53	1953-54	1952-53	1953-54	1953-54	1953-54		
1	2	3	4	5	6	7	8		
Mayakonda	(a) Improvement of water supply (b) Improvement to Shandy maidan (c) Repairs to interior roads	1,750	..	24,900	An outlay of Rs. 4,426 is incurred.	
Turuvanur	(a) Improvement of water supply	..	*3,750 (L.D. Works)	49,500	* Plng. Comm. 2,500 State Govt. 1,250 An outlay of Rs. 30,228-14-0 has been incurred.	
	(b) Drainage works (c) Installing the statue of Mahatma Gandhi.	5,500	
Jagalur	(d) Repairs to interior roads and drains. (a) Improvement of water supply (b) Tarring of roads and drainage works.	..	*7,500 (L.D. Works)	* Plng. Comm. 5,000 State Govt. 2,500 An outlay of Rs. 26,748 has been incurred	
	(c) Construction of drains, etc.	6,985	..	27,750	
Holalkere	(a) Repairs to roads and wells (b) Repairs to interior roads	..	*6,750 (L.D. Works)	* Plng. Comm. 4,500 State Govt. 2,250	
Hiriyur	(a) Construction of wells in Shandy maidan.	2,750	*5,625 (L.D. Works)	* Plng. Comm. 3,750 State Govt. 1,875	
Davangere	(a) Water supply works	3,000	
	(a) Improvement works	15,40,000	The Ex. An outlay of Rs. 6,11,168 has been Engr., incurred Davangere is operating the loan.	..	Works are nearing completion.	

SHIMOGA DISTRICT

Shimoga	..	(a) Improvement of Water Supply	1,73,515	53,000	An outlay of Rs. 2,15,616 has been incurred and the work is under progress.
	..	(b) Drainage Work	50,000	50,000	An outlay of Rs. 1,14,649 has been incurred.
	..	(c) Construction of Drains	* Plng. Comm. 300 } Work completed State Govt. 1,500 }
Kumsi	..	(a) Improvement of Water Supply	Work not commenced.
	..	(b) Improvement of drains	* Plng. Comm. 1,000 } State Govt. 500 }
Bhadravathi	..	(a) Improvement of Water Supply	Work not commenced.
Channagiri	..	(a) Do	Work not yet commenced.
Honnali	..	(a) Do	An outlay of Rs. 56,966 has been incurred.
Nyamathi	..	(a) Do	Amount fully spent.
	..	(b) Drainage Works	Work has not yet commenced.
Shikaripur	..	(a) Improvement of Water Supply	Do
	..	(b) Construction of waiting rooms near Bus Stand.	33,500	An outlay of Rs. 41,351 has been incurred.
Shiralkoppa	..	(a) Improvement of Water Supply	* Plng. Comm. 2,000 } Work completed.
	..	(b) Tarring the roads	2,500	State Govt. 1,000 }
	..	(c) Construction of culverts.	The work has not yet been commenced.
Sorab	..	(a) Improvement of Works	Do
	..	(b) Water Supply Works	2,200	* Plng. Comm. 1,500 } Work not yet commenced.
Hasanagar	..	(a) Improvement to Water Supply Works.	2,500	State Govt. 750 }
Thirthahalli	..	(a) Improvement of Water Supply	Do
	..	(b) Drainage Works	80,560	An outlay of Rs. 1,25,311 has been incurred. Work is in progress.
	..	(c) Improvement of Works	2,500	80,560	The work deferred for the present.
	..	(d) Construction of drains	Work is almost completed.
Sagar	..	(a) Drainage Works	* Plng. Comm. 1,500 } Work is almost completed.
	40,696	State Govt. 750 }

MANDYA DISTRICT.

Mandya	..	(a) 1st Stage underground drainage scheme.	2,62,955	Outlay of Rs. 3,10,914 is incurred.
	..	(b) Town Improvement Works	2,000
	..	(c) Water Supply Scheme	2,68,750	An outlay of Rs. 1,34,641 is incurred and the work is under progress.

(SRI T. CHANNIAH.)

Statement (contd.).

(a) The names of Municipalities which have received loans, grants if any for improving Water Supply, Drainage Works and other improvement Works for the last two years (the exact amount received against each Municipality)

(b) The amount deposited to the credit of P. W. Department by each Municipality for execution of work

(c) The progress made so far in execution

Names of Municipalities

Names of Municipalities	Purpose	Grant				Loan			(b) The amount deposited to the credit of P. W. Department by each Municipality for execution of work	(c) The progress made so far in execution
		1952-53	1953-54	1953-54	1952-53	1953-54	1953-54	1953-54		
1	2	3	4	5	6	7	8	9	10	11
Maddur	(a) Do	62,750	62,750	..	62,750	An outlay of Rs. 69,538 is incurred and the work is under progress.
Malavalli	(b) Slum clearance	2,000	Work completed.
	(a) Water Supply scheme	1,59,250	Work not yet started.
	(b) Improvement works and slum clearance.	3,000	5,000	5,000	Do
Srirangapatna	(a) Water Supply scheme	48,492	48,492	..	48,492	An outlay of Rs. 28,208 has been incurred and the work is under progress.
	(b) Construction of Slaughter house	..	*5,080 (L.D. Works)	* PIng. Comm. 3,386 } Progress of work State Govt. 1,694 } not intimated.
Pandavapura	(c) Town Improvement Work	2,000	1,000	Progress of work not intimated.
	(d) Construction of Bus Stand shelter	2,000	Estimate not yet sanctioned.
	(a) Water Supply scheme	40,000	40,000	..
	(b) Construction of Bus Stand	2,000	Scheme deferred.
Krishnarajapet	(c) Drainage Works	..	2,000	Works not yet sanctioned.
	(b) Town Improvement Works	2,000	..	74,675	4,000	..
	(a) Drainage Work	..	4,000
Nagamangala	(a) Town Improvement Work and Water Supply,	2,000	..	42,500
	(b) Sinking of a well	1,311
	(c) Drainage Work	..	*7,500 (L.D. Works)	* PIng. Comm. 5,000 Sstate Govt. 2,500
Melkote	(d) Construction of Bus Stand	..	2,000
	(a) Drainage Work	10,700	13,910	..
	(b) Water Supply Improvement	..	*2,250 (L.D. Works)	* PIng. Comm. 1,500 State Govt. 750
Belakavadi	(a) Drainage Scheme	9,580
Bellur	(a) Construction of Bus Stand shelter	2,000	2,000

	(b) Improvement to Harijan Colony	10,000
	(c) Construction of Maternity Ward	..	8,750
			(L.D. Works)				
BELLARY DISTRICT.							
Bellary	.. (a) Improvement to Water Supply scheme.
Hospet	.. (a) Drainage Work	..	3,000
HASSAN DISTRICT.							
Arkalgud	.. (a) Improvement Works	..	5,534
Stravanabelaguda	.. (b) Improvement of Water Supply	15,400
	.. (a) Improvement of Water Supply	8,000	*15,000	12,500	* PIng. Comm. 10,000 State Govt. 5,000
	.. (b) Sanitary arrangements in connection with Mahamasthakabhisheka of Sri Gomateshwara Swamy.	..	837
Belur	.. (a) Drainage Works	30,000	Construction of R.C.C. tank and the underground drainage work at Belur is in progress.
Holenarsipur	.. (b) Improvement of Water Supply	20,000	..	50,000	..
Hassan	.. (a) Improvement of Water Supply	3,500
	.. (a) Drainage Works in Adikarnataka Colony.	..	5,000
	.. (b) Improvement of Water Supply	2,11,875
Atur	.. (a) Improvement of Water Supply	50,000	..	50,000	..
	.. (b) Construction of Veterinary Dispensary and Bus Stand.	..	*15,000	* PIng. Comm. 10,000 } An outlay of Rs. 6,826 has been incurred towards the construction of the Veterinary Dispensary Building.
			(L.D. Works)				
Bauvar	.. (a) Drainage and Improvement Works.	3,000
Chennarayapatna	.. (b) Improvement of Water Supply	40,000	..	40,000	Three bore wells have been dug.
	.. (a) Improvement Works	..	15,000	12,400	..
	.. (b) Improvement of Water Supply	21,600	..	21,600	..

(SRI T. CHANNIAH.)

Statement (contd.).

(a) The names of Municipalities which have received loans, grants if any for improving Water Supply, Drainage Works and other improvement Works for the last two years (the exact amount received against each Municipality)

Names of
Municipalities

(c) The progress made so far in execution

Grant
1952-53 1953-54 1952-53 1953-54
Loan
1952-53 1953-54

Purpose

1	2	3	4	5	6	7	8
Koanur	(a) Improvement Works	2,700	39,200	The work has been commenced.
Arsikere	(b) Improvement of Water Supply	39,200	The Executive Engineer has been authorised to operate on the loan.
	(a) Do	2,04,048	The Executive Engineer has been authorised to operate on the loan.
	(b) Improvement Works	4,000
Saklespur	(a) Improvement of Water Supply	75,000

MYSORE DISTRICT.

Agaramamballi	(a) Improvement of Water Supply	37,500	..	37,500	The Plan is under scrutiny.
Heggadevanakote	(b) Improvement Works	..	5,000	50,000	..	50,000	Tenders have been called for.
Hunsur	(a) Improvement of Water Supply	37,500	Works are completed.
	(b) Drainage Works	5,500	3,500	* Plng. Comm. 5,000 } The works are State Govt. 2,500 } completed.
			*7,500	
			(L.D. Works)	
T.-Narsipur	(a) Improvement of Water Supply	76,175	..	76,175	Work entrusted for the construction of R. C. C. Tank.
	(b) Drainage Works	7,500	3,000	Work is completed.
	(c) Construction of Nursery School	..	*2,560	The work is completed.
			(L.D. Works)	
Periyapatna	(a) Improvement of Water Supply	40,000	The loan is cancelled since the Municipal Council did not want it.
	(b) Towards Anti-Malaria Scheme	..	4,829	

Nanjangud]	..	(a) Improvement of Water Supply	..	1,08,281	..	1,08,281	..	An outlay of Rs. 81,506 has been incurred. The work is completed.
	..	(b) Improvement Works	
Chamarajanagar	..	(a) Improvement of Water Supply	..	92,140	..	92,140	..	Foundation work of R. C. C. Tank is completed.
	..	(b) Improvement Works	Works not yet completed.
Gundlupet	..	(c) Drainage Works	Works are completed.
	..	(a) Improvement of Water Supply	..	51,500	..	51,500	..	Pipes have been laid and it is nearing completion and also the construction of the water tank.
Yelandur	..	(b) Other Improvement Works	Works are completed.
	..	(a) Improvement of Water Supply	..	50,000	The estimate is sent to the Town Municipal Council for countersignature.
	..	(b) Drainage and Improvement Works.	The works are completed.
Krishnarajanagar	..	(a) Improvement of Water Supply	..	1,09,875	..	1,09,875	..	The work to the extent of Rs. 10,986 is executed.
Saligrama	..	Do	..	30,000	..	30,000	..	Excepting the erection of Pressure pumps and Distribution System in some streets all other works are over.
Tal Kad	..	(b) Improvement Works	Works completed.
	..	Do	
Mirle	..	(a) Improvement of Water Supply	..	50,000	Works completed.
Bannur	..	(b) Improvement Works	Do
	..	Sinking of Wells	Do
Mugur	..	(a) Drainage Works	Work was carried out by the Municipal Agency.
Mysore	..	Cement Concreting of Old Santhepet Road and Dhanvanthri Road.	